



**TRIAX**  
connecting the future

## TRIAX EoC Installation Checklist

### Table of Content

<b>1.0 Lab Preparations .....</b>	<b>2</b>
<b>1.1 Software update .....</b>	<b>2</b>
1.1.1 Verify software version .....	2
1.1.2 Endpoints online .....	2
<b>1.2 Controller configuration .....</b>	<b>3</b>
1.2.1 System .....	3
1.2.2 VLAN .....	3
1.2.3 WLAN (SSID).....	3
1.2.4 Configuration groups .....	3
1.2.5 Notch filters .....	3
<b>1.3 Test .....</b>	<b>3</b>
1.3.1 Assign endpoint to group .....	3
1.3.2 Verify VLAN, IP & L2 isolation.....	3
<b>2.0 Onsite Installation .....</b>	<b>4</b>
<b>2.1 Controller.....</b>	<b>4</b>
2.1.1 Earthing/grounding .....	4
2.1.2 TV-In / bypassing.....	4
2.1.3 EoC out .....	4
2.1.4 Ethernet uplink (s).....	4
<b>2.2 Coax network .....</b>	<b>5</b>
2.2.1 Amplifiers .....	5
2.2.2 Taps/splitters .....	5
2.2.3 Connectors.....	5
2.2.4 Outlets.....	5
<b>2.3 Endpoints .....</b>	<b>5</b>
2.3.1 Mounting .....	5
2.3.2 Configuration.....	5
<b>2.4 TV/STB .....</b>	<b>5</b>
2.4.1 TV/STB on the endpoint .....	5
2.4.2 TV/STB without endpoint.....	5
2.4.3 Retune TV/STB.....	5



**TRIAX**  
connecting the future

## TRIAX EoC Installation Checklist

# EoC Installation

Following the EoC Installation checklist is not at all mandatory, but it is recommended to consult it. Use the document as a tool, ensuring a seamless installation or to locate possible errors found during the installation.

The document will help you, so you will experience a more seamless and quick installation. It will guide you so you are more prepared for the on-site installation, with the necessary preparations done at the office. The document is based on experience and best practice, like making sure the EoC system has the latest software version installed on the controller and all endpoints, and the configuration is done and tested.

1.0 Lab Preparations			
1.1 Software update	1.1.1 Verify software version	Possible Issue: Onsite update of the software on the controller(s) and endpoints. Action: Acquire the latest software and update the controller(s) in your office/lab, before going onsite.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	1.1.2 Endpoints online	Possible Issue: Endpoints updating onsite or not even going online. Action: Connect all endpoints and verify they can go online. If they have a different software version, they will automatically update to the same version as the controller.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>



**TRIAx**  
connecting the future

## TRIAx EoC Installation Checklist

1.2 Controller configuration	<b>1.2.1 System</b>	<b>Possible Issue: Wrong timestamps in the log files.</b> <b>Action: Configure the system, so time and date reflect the correct timezone.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	<b>1.2.2 VLAN</b>	<b>Possible Issue: VLAN mismatch between the controller and connected equipment. Missing VLAN when configuring SSIDs &amp; ethernet rules.</b> <b>Action: Configure the needed VLANs and assign VLANs to controller ethernet ports and ethernet rules (access, trunk or all). Determine whether you wish to have management enabled on a VLAN or none, in management settings.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	<b>1.2.3 WLAN (SSID)</b>	<b>Possible Issue: Missing SSID's when creating configuration groups</b> <b>Action: Configure the needed SSIDs. Remember to assign a VLAN to the SSID.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	<b>1.2.4 Configuration groups</b>	<b>Possible Issue: Missing configuration for endpoints (not being able to assign endpoints to desired configuration group).</b> <b>Action: Create or edit existing configuration groups. Remember to add/remove SSIDs and ethernet rules accordingly to the site specifications.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	<b>1.2.5 Notch filters</b>	<b>Possible Issue: Interference on services between 0..200MHz.</b> <b>Action: Create or edit existing 1 or more notch filters accordingly to the site specifications.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
1.3 Test	<b>1.3.1 Assign endpoint to group</b>	<b>Possible Issue: WLAN issues onsite</b> <b>Action: Assign 1 endpoint to each configuration group that has been created. Test that the correct SSIDs are being broadcasted (if not hidden) and clients can connect.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	<b>1.3.2 Verify VLAN, IP &amp; L2 isolation</b>	<b>Possible Issue: Missing IP address assignment onsite. The client is able to each other connected clients.</b> <b>Action: Connect a router to the controller, supporting the configuration of the controllers VLAN and test the IP assignment through the VLANs. Test any configured client isolation.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>



## TRIAX TOOLBOX – Doc E – EoC – INSTALL

2.0 Onsite Installation			
2.1 Controller	2.1.1 Earthing/grounding	<b>Possible Issue: Interference on TV/EoC signalling.</b> <b>Action: Connect earthing / grounding to the controller's backside.</b>  <b>Please note: Earthing must be done accordingly to the specific site and locale regulations.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	2.1.2 TV-In / bypassing	<b>Possible Issue: Missing TV services at TV/STB</b> <b>Action: Connect the TV signal to the controller. If bypassing the controller, use Returnpath filters for combining. Please see Pre-qualification document for further information.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	2.1.3 EoC out	<b>Possible Issue: Endpoints not going online.</b> <b>Action: Connect the EoC ports to the coax network. Utilize the knowledge acquired during the pre-qualification (combining/bypassing).</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>
	2.1.4 Ethernet uplink (s)	<b>Possible Issue: Missing uplink and no IP addresses for clients.</b> <b>Action: Connect the controller to the router/switch, that will act as an uplink connection for the controller, accordingly to the configuration done in the lab.</b>	<b>N/A</b> <input type="checkbox"/> <b>Checked</b> <input type="checkbox"/>



## TRIAX TOOLBOX – Doc E – EoC – INSTALL

2.2 Coax network	<b>2.2.1 Amplifiers</b>	Possible Issue: Missing or reduced return path. Action: Bypass all amplifiers with return path filters. See pre-qualification document for further information.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.2.2 Taps/splitters</b>	Possible Issue: Noise/ingress resulting in reduced bandwidth. Action: Replace any taps or splitters, that do not meet the requirements. Taps/splitters may be identified as defective during installation.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.2.3 Connectors</b>	Possible Issue: Noise/ingress resulting in reduced bandwidth. Action: Replace any connectors, that do not meet the requirements. Usually, twist-on connectors must be replaced. Connectors may be identified as defective during installation. Be aware of the mounting of the connector on the cable.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.2.4 Outlets</b>	Possible Issue: Noise/ingress resulting in reduced bandwidth or missing return path. Action: Replace any outlet, that does not meet the requirements. Be aware of the mounting of the connector in the outlet. See pre-qualification document for further information.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
2.3 Endpoints	<b>2.3.1 Mounting</b>	Possible Issue: Endpoint overheating. Action: Mount the endpoint on the wall with space for cooling.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.3.2 Configuration</b>	Possible Issue: Endpoint only broadcasting Setup WiFi. Action: When the endpoint is booted up, configure the endpoint either with QR scanner or through the GUI on the controller.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
2.4 TV/STB	<b>2.4.1 TV/STB on the endpoint</b>	Possible Issue: No TV services or interference on TV services. Action: Connect TV/STB to TV out on the endpoint, instead of parallel to the endpoint (ie. on the outlet).	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.4.2 TV/STB without endpoint</b>	Possible Issue: Interference on TV services. Action: Inject a filter on the coax lead to the TV/STB, if the outlet does not filter the EoC signalling from the TV services. See pre-qualification document for further information.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>
	<b>2.4.3 Retune TV/STB</b>	Possible Issue: Missing TV services. Action: Retune all TV/STB if there have been made changes to the TV Services setup.	N/A <input type="checkbox"/> Checked <input type="checkbox"/>